

Original schedule		
Project:	County: Cherokee	Route/Road :014000
Description: SR 140 FROM CR 777/ARNOLD MILL RD TO CR 765/E CHEROKEE DR		

A. SUMMARY OF UTILITY FACILITIES AND UTILITY ADJUSTMENT SCHEDULE.

List of all existing facilities within project (exclude minor items)

Quantity, Type of facility, Type of service	Quantity in conflict	Units
SR-5B92MR-360	7390	LF
BKMA-200	5000	LF
Fiber-96	3452	LF
Fiber-24	3452	NA

Existing facility locations were identified using **As-Built Survey Record** dated: **Nov 23, 2021**

This schedule is based on **Revision** dated: **Nov 19, 2021**

If any changes are made to the plans after this date, which affect the utility, then this schedule may require modification.

Prepared by	Title	Phone	Date
<i>Tyrone Houston</i>	<i>Rdmove-Eng</i>	<i>404-202-0669</i>	<i>Nov 23, 2021</i>
Approved by GDOT	Title	Phone	Date
Comments			

B. SPECIAL REQUIREMENTS (staging required, dependent activities, joint-use coordination, etc.).

See File Uploads

C. WORK PLAN - provide disposition of all existing and proposed facilities on project.

Location	Description of utility work	Dependent activities	Plan Stage No.	Days	Average number of workers
Preliminary Engineering					
Entire Project	Review final plans and field drawings. Final plans are complete	all plans complete and no variations to the final plans.	NA	45	1
Right Of Way Aquisition					
Entire Project	Right of Way Acquisition	Notice To Proceed from Municipality/GDOT, Final Plans Approved	1	60	1
Construction Engineering					
Entire Project	Construction Engineering	Notice to Proceed from GDOT, Final Plans Approved	1	45	1
Material Procurement					
Entire Project	Standard Material Procurement	Notice to Proceed, Construction Engineering Complete - Materials late due to Covid	1	45	1
Clearing and Trimming					
Entire Project	Clearing and Trimming	Notice to Proceed, Construction Engineering Complete	1	15	4
Construction					
Entire Project	Construction of Aerial Support - Place Strand and Guy and Anchors	Power Company placed poles based on final plans with no unknown revisions. All above utilities have been placed and dismantled at 100 percent. Any revised pole line will require up to 30 days to revise ATT design	1	15	4

Entire Project	Place Buried Fiber and Copper Cable	Power Company placed poles based on final plans with no unknown revisions. All above utilities have been placed and dismantled at 100 percent. 3 Day Dig Tkt Cleared. Any revised pole line will require up to 30 days to revise ATT design	1	15	1
Entire Project	Place Copper and Fiber Cable	All Supportive Strand have been placed.	1	15	4
Entire Project	Dismantle Conflicted Fiber and Copper Cable	All Cable Splicing have been completed.	1	5	2
Splicing or Tie in Work					
Entire Project	Copper Splice and Tie in Work	Service Consideration for Customer Release have been granted.	1	30	2
Entire Project	Fiber Splice and Tie in Work	Service Consideration for Customer Release have been granted.	1	20	2
Service Considerations					
Entire Project	Fiber Customer Release have been granted. Customer release is up to 60 days for clearance.	Customer provided maintenance window for ATT to proceed splicing	1	60	1
Entire Project	Copper Customer Release have been granted. Customer release is up to 30 days for clearance.	Customer provided maintenance window for ATT to proceed splicing	1	30	1

D. SCHEDULE SUMMARY FOR WORK PLAN.

Exclude weekends, weather delays and non-productive time:

Work Phase	Total estimated days	Prior to project award	After project award
Preliminary Engineering	45	45	
Right Of Way Aquisition	60		61
Construction Engineering	45		46
Material Procurement	45		91
Clearing and Trimming	15		106
Construction	50		221
Splicing or Tie in Work	50		216
Service Considerations	90		196

Project duration for non-concurrent activities in days: 221

