

UTILITY ADJUSTMENT SCHEDULE (UAS)

UTILITY: Crown Castle LLC **PROJECT #:** 72115 **Date:** 06/22/2021
Original Schedule

PROJECT: SR 140 at Batesville and Hickory Road **COUNTY:** Cherokee
ROUTE/ROAD: SR 140, Batesville Rd and Hickory Rd **DESCR:** Intersection Improvement

A. SUMMARY OF UTILITY FACILITIES AND UTILITY ADJUSTMENT SCHEDULE

LIST ALL EXISTING FACILITIES WITHIN PROJECT (exclude minor items)

Provide Quantity, Type of Facility and Type of Service Provided :

	QUANTITY IN CONFLICT	
1280' existing aerial 48ct FOC	1280	LF
		LF
		LF
		LF
		LF
		LF
		LF

Existing facility locations were identified using **records / maps field review** dated: 06/10/2021
 This schedule is based on **Preliminary Plans** dated: 06/03/2021
If any changes are made to the plans after this date, which affect the Utility, then this schedule may require modification.

Prepared by (Utility Representative)	Title	Phone	Date
<u>Venesia Horne</u>	<u>Operations Manager</u>	<u>678-495-7737</u>	<u>06/22/2021</u>
Approved by:	Title	Phone	Date

Comments: Field Representative Mike Pitts 404-246-5550

B. SPECIAL REQUIREMENTS (staging required, dependent activities, joint-use coordination, etc.) NONE

New power poles set, make ready directives complete, and poles released to Crown Castle for transfer

UTILITY ADJUSTMENT SCHEDULE (UAS)

UTILITY: Crown Castle LLC

PROJECT #: 72115

Date: 06/22/2021

C. WORK PLAN - provide disposition of all existing and proposed facilities on project:

Location: Please identify by station(s), location number(s) or sheet number(s)	Description of Utility Work	Dependent Activities	Plan Stage No.	Days
1st remaining pole approx. STA 9+00/RT (outside project limits) to approx. 21+80/LF	Engineer relocation of existing facilities to attach to relocated utility poles and existing underground facilities that are in conflict.	Receipt of NTP and final plans and receipt of utility owner final relocation plans.	0	10
1st remaining pole approx. STA 9+00/RT (outside project limits) to approx. 21+80/LF	Transfer aerial 48 CT FOC to newly relocated pole line	Poles set, make ready directives complete and poles released to Crown Castle	0	14

D. SCHEDULE SUMMARY FOR WORK PLAN:

Exclude weekends, weather delays and non-productive time:

Work Phase	Total Estimated Days	Prior to Project Award	After Project Award
Preliminary Engineering	0	5	0
Right-of-Way Acquisition	NA	0	0
Construction Engineering	10	0	10
Material Procurement	15	0	0
Clearing & Trimming	NA	0	0
Construction	25	0	14
Splicing or Tie-in Work	10	0	0
Service Considerations	NA	0	0
Temporary Work	NA	0	0

Project Duration for Non-Concurrent Activities in Days: 14