

Original schedule		
Project:	County: Cherokee	Route/Road :014000
Description: SR 140 FROM CR 777/ARNOLD MILL RD TO CR 765/E CHEROKEE DR		

A. SUMMARY OF UTILITY FACILITIES AND UTILITY ADJUSTMENT SCHEDULE.

List of all existing facilities within project (exclude minor items)

Quantity, Type of facility, Type of service	Quantity in conflict	Units
2-2 inch HDPE w/864 fiber optic cable	1080	LF

Existing facility locations were identified using **As-Built Survey Record** dated: **Jun 16, 2021**


This schedule is based on **Preliminary** dated: **Mar 3, 2021**

If any changes are made to the plans after this date, which affect the utility, then this schedule may require modification.

Prepared by	Title	Phone	Date
			<i>Aug 9, 2021</i>
Approved by GDOT	Title	Phone	Date
Comments			


B. SPECIAL REQUIREMENTS (staging required, dependent activities, joint-use coordination, etc.).

Need to have centerline and right of way staked prior to beginning construction



C. WORK PLAN - provide disposition of all existing and proposed facilities on project.

Location	Description of utility work	Dependent activities	Plan Stage No.	Days	Average number of workers
Construction					
SR 140 STA 11+10 to 21+90	Install handhole over existing fiber at STA 11+10 and place duct and fiber to existing handhole at STA 21+90.	NTP and final plans received. Centerline and right of way staked.	1	10	2
Splicing or Tie in Work					
SR 140 STA 11+10 and 21+90	Splice and cutover 864 fiber	New cable placed, customer releases obtained and Network Operations Center provides cutover date.	1	5	2
Service Considerations					
Entire project	Obtain customer releases and establish fiber cutover date with National Operations Center	Fiber cable placed	1	30	1



D. SCHEDULE SUMMARY FOR WORK PLAN.

Exclude weekends, weather delays and non-productive time:

Work Phase	Total estimated days	Prior to project award	After project award
Construction	10		11
Splicing or Tie in Work	5		46
Service Considerations	30		41

Project duration for non-concurrent activities in days: 46

