



CHEROKEE COUNTY ROADWAY CAPITAL PROGRAM MANAGEMENT

PROJECT STATUS REPORT

October 14, 2019



CONSTRUCTION STATUS MONTHLY REPORT

10/2019

Project No.	Project	Description	Contractor	Notice to Proceed	Estimated Completion Date	Current Contract Amount	Earned to Date	% Complete	Status
GDOT PI #0013135	Countywide Traffic Signal Upgrade and Timing Project; PI 0013135	Traffic signal upgrades at 37 intersections - GDOT funded	GTG Traffic Signals, Inc.	1/17/2018	7/15/2018	\$ 517,877.35	\$ 517,877.35	100%	Project is complete. Contractor working on correction items.
62092	Countywide Traffic Signal Signing and Striping Upgrade Project	Signing and Striping upgrades at 37 intersections - County funded	GTG Traffic Signals, Inc.	2/15/2018	5/15/2018	\$ 239,418.00	\$ 87,849.83	37%	Project is complete. Contractor working on correction items on GDOT project and final billing.
62098	East Cherokee Dr at Tripp Road	Intersection Improvement and Traffic Signal Installation	Bartow Paving Company, Inc.	12/10/2018	6/7/2019	\$ 717,817.33	\$ 759,474.11	106%	Project final accepted 9/20/2019. Holding 2% retainage for final grassing to be established.
62057	SR 140 at Lower Burris Rd/Puckett Creek Rd	Intersection Improvements & Traffic Signal Installation	Bartow Paving Company, Inc.	2/4/2019	10/31/2019	\$ 2,720,471.25	\$ 685,990.25	25%	City of Waleska waterline being worked on in phases. Puckett Creek Rd and Lower Burris Rd will be cut down and road bed set after Waleska waterline is completely relocated. Box culvert extension is complete on south side of SR 140. Work has begun on the north side box culvert parapet and wing wall extension. Gas and overhead utilities have completed their relocation.
75708	2019 Resurfacing Project	Resurfacing 15.6 miles of roadways	Colditz Trucking, Inc.	4/8/2019	10/4/2019	\$ 2,988,467.21	\$ 2,893,440.75	97%	Contract items are complete. Contractor working on correction items.
73003	Earney Road	Roadway Reconstruction - Old Country Place to Capital City Club property	A1 Contracting, LLC	7/8/2019	7/6/2020	\$ 2,432,015.00	\$ 313,469.28	13%	Road bed completely milled up, major road cuts complete. Working on placing graded aggregate base on about 40% of the project in preparation for binder paving.
73101	Pavement Striping	East Cherokee Drive and Hickory Road	Peek Pavement Marking, LLC	8/18/2019	9/16/2019	\$ 70,198.08	\$ 69,086.10	98%	Project completed 9/19/2019.



CONSTRUCTION STATUS MONTHLY REPORT

10/2019

Project No.	Project	Description	Contractor	Notice to Proceed	Estimated Completion Date	Current Contract Amount	Earned to Date	% Complete	Status
73095	Copper Creek Sidewalk	Extend sidewalk from Sixes Road to amenity area on right side of Copper Creek Drive	A1 Contracting, LLC	8/26/2019	12/23/2019	\$ 315,000.00	\$ 72,900.28	23%	Pre-Construction Meeting 8/23/2019. Under construction.
63048	Canton Road Sidewalk	Install sidewalk from Cobb Co. line to Stockyard Drive on west side of Canton Road.	Omshiv Construction, LLC	TBD	TBD	\$ 522,993.50	\$ -		Waiting on GDOT NTP to begin project.
64011	Rosewood Circle	Pave unpaved portion of a substandard County road	In-house by Public Works					100%	Project complete.
63074	Little Road	Reconstruct from East Cherokee Drive to Vaughn Road	In-house by Public Works					1%	Clearing staking completed 8/14/19. Under construction.
74011	Gay Thompson Road	Widen, improve and resurface a substandard width roadway	In-house by Public Works	TBD	TBD				Right-of-Way and TCEs aquired.
74011	Lula Payne Trail	Widen, improve and resurface a substandard width roadway	In-house by Public Works	TBD	TBD				Right-of-Way and TCEs aquired.
74004	East Cherokee Drive at Berry Patch Road	Widen intersection to improve RT turning radius from E. Cherokee Drive to Berry Patch Road.	In-house by Public Works					100%	Completed with Avery Road and Berry Patch Road paving 10/1/19.



PRE-CONSTRUCTION STATUS MONTHLY REPORT

10/2019

Project No.	Project	Description	Consultant/Designer	Proposed Letting Date	Design / Pre-Construction Status	R/W Parcels (closed/req'd)	Comments
72104	Univeter Road at New Light Road	Intersection Improvement and Traffic Signal Installation	MaesAwyr, LLC	4th Quarter 2019	PFPR plans submitted in 9/9/19. Right of way plans being prepared.		Project includes intersection realignment and installation of a left-turn lane on Univeter Road at New Light Road and the installation of a traffic signal.
72105	Univeter Road at Pinecrest Road	Intersection Improvement	MaesAwyr, LLC	4th Quarter 2019	Right of way acquisition complete. Plans to be finalized after all utility relocations received. Plans to be bid with New Light.	3/3	Project includes intersection realignment and installation of a left-turn lane on Univeter Road at Pinecrest Road.
73099	Gaddis Road	Drainage improvements	Southeastern Engineering, Inc. (SEI)	4th Quarter 2019	County requested changes in drainage to avoid utilities. Updated preliminary plans with new areas and revised original area per utility impact comments received 8/30/19. ROW plans underway.		Installation of curb & gutter and sidewalk to improve roadside drainage
61009	Union Hill Road - Bridge over Mill Creek	Bridge replacement/upgrade project	Heath & Lineback Engineers	4th Quarter 2019	Preliminary plans received April 2019. Right of way acquisition complete. Final plans received August 20 2019. Project will be prepared for bid.	5/5	Project includes replacement of substandard bridge on Union Hill Road over Mill Creek.
73105	Hickory Road Sidewalks	Sidewalk and Intersection Improvement	Kennedy Engineering & Associates	1st Quarter 2020	Awarded 6/19/19. Kick off meeting held 7/10/19. Survey complete. Concept review 9/27/19. Preliminary plans underway.		Fill in the gap sidewalk project along Hickory Road between SR 140 and East Cherokee. East Cherokee and Hickory to be brought up to ADA standards
72081	East Cherokee Drive at South Holly Springs Rd/Thornwood Dr.	Intersection Improvements	AECOM	1st Quarter 2020	Construction and right-of-way plans complete. ACOE permit received on 10/16/2017. Right-of-way acquisition is complete. Final bid documents are complete. Additional traffic study underway, traffic counts taken the first week of October 2019.	16/16	Project includes providing left-turn lanes and deceleration lanes on East Cherokee Drive for both South Holly Springs Road and Thornwood Drive.
62097	Bells Ferry Road at Kellogg Creek Road and Victory Drive	Intersection Improvement - Design	Southeastern Engineering, Inc. (SEI)	1st Quarter 2020	Plan submittal to county and currently under review. Plans have been submitted to utilities. Plan review meeting 8/2/19. Right of way plans anticipated 8/13/19. Right of way authorized 8/14/19.	0/13	Intersection improvement(s) to improve traffic flow at the Bells Ferry Road/Kellogg Creek Road/Victory Drive intersection(s). Project also includes improving horizontal alignment on Victory Drive in vicinity of Patriots Park. Current curve does not meet standards for posted speed limit.
61007	Lower Dowda Mill Road - Bridge over Sharp Mountain Creek	Bridge replacement/upgrade project	Heath & Lineback Engineers	1st Quarter 2020	MSE foundation design is complete. PFPR plans received in June 2019. Right of way acquisition authorized August 2019.	1/2	Project includes replacement of substandard bridge (one lane - wood deck) on Lower Dowda Mill Road over Sharp Mountain Creek
73035	Hames Road	Roadway Reconstruction - SR 92 to Jamerson Road; includes roundabout at S. Jett Road intersection	Atwell Group (LAI)	2nd Quarter 2020	Project design is approximately 90% complete and under review. Right-of-way and construction easements still to be acquired. Right of way acquisition authorized 4/17/19. Right of way revisions underway.	7/26	Project includes reconstruction of Hames Road from SR 92 to Jamerson Road, including the installation of a roundabout at the intersection of Hames Road and S. Jett Road. Curb and gutter and sidewalk will be installed along the entire length of Hames Road.
61008	Union Hill Road - Bridge over Canton Creek	Bridge replacement/upgrade project	Heath & Lineback Engineers	2nd Quarter 2020	Right of way acquisition in progress. Final plans received April 2019. Preparing bid documents for bid once final parcel has been acquired. Separate traffic engineering study underway at Union Hill and Hasty Trail, completed in August. Plan revisions based on traffic engineering study underway.	3/4	Project includes replacement of substandard bridge on Union Hill Road over Canton Creek.
62068 GDOT #0013368	PI East Cherokee Dr at SR 140	Intersection Improvements & Traffic Signal Modification	Wood & Moreland-Altobelli Assoc, Inc. (MAAI)	2nd Quarter 2020	Right-of-way acquisition is proceeding. Project let date may be pushed back 3 months to January 2020. Due to the length of time, second FFPR will have to be held. Revised final plans received 9/23/19.	22/28	Project includes providing right-turn lanes on all quadrants of intersection. GDOT has committed to fund \$1,000,000 of construction cost dependent upon approval of environmental document. NEPA document approved 5-18-17; Utilities certified 4/2018.



PRE-CONSTRUCTION STATUS MONTHLY REPORT

10/2019

Project No.	Project	Description	Consultant/Designer	Proposed Letting Date	Design / Pre-Construction Status	R/W Parcels (closed/req'd)	Comments
63087	Towne Lake Area Multi-use Path	Multi-use Trail - Design	Moreland-Altobelli (MAA)	2nd Quarter 2020	Designer completing Phase I - Towne Lake Hills South Dr to Towne Lake Hills East/West Dr. Design revised due to utilities to an 8 foot multi-use path. Revised plans anticipated August 2019.		Multi-use trail along Parkside Lane and Towne Lake Parkway, from Towne Lake Hills South Drive to Bells Ferry Road. Will be constructed in phases.
72106	Wiley Bridge Road at Cox Road	Roundabout	Southeastern Engineering, Inc. (SEI)	2nd Quarter 2020	PFPR held 5/28/19. Plans being revised to incorporate comments. Right of way plans received and revised. Right of way to be authorized August 2019.	0/8	Intersection improvements that includes the installation of a roundabout.
72117	SR 140 at Sugar Pike Road	Intersection Improvement Project	Pond	3rd Quarter 2020	Contract authorized.		Installation of a new signal
72019	Holbrook Campground at Birmingham Highway	Roundabout	Wolverton	3rd Quarter 2020	Project kick-off meeting held 4/30/19. Traffic study received 6/18/19. Roundabout option is the preferred option. Preliminary plans received 9/3/19. Review meeting 9/10/19. Right of way plans being prepared.		Intersection improvements that includes the installation of a roundabout.
72018	Batesville Road at Sugar Pike	Roundabout	MaesAwyr, LLC	3rd Quarter 2020	Project kick-off meeting held 5/13/19. Traffic counts have been completed. Traffic engineering study submitted 7/15/19, roundabout selected. Concepts received 9/9/19. Concept selected 10/2/19 after meeting with property owners. Preliminary plans under way.		Intersection improvements that includes the installation of a roundabout.
72085	Woodstock Road at Victory Drive	Roundabout	Southeastern Engineering, Inc. (SEI)	3rd Quarter 2020	Project kick-off meeting held on 11/8/18. Initial concept selected 1/23/19. Preliminary plans received 4/30/19. PFPR held 5/28/19. Plans being revised to incorporate comments. Right of way plans received and revised. Right of way to be authorized August 2019	0/6	Intersection improvements that includes the installation of a roundabout.
73098	Shoal Creek Road	Culvert replacement	Southeastern Engineering, Inc. (SEI)	3rd Quarter 2020	Preliminary plans received 4/25/19. Staging revisions received 7/9/19. Construction staging revision and ROW plans anticipated 10/31/19		Replacement of existing failing culverts. Roadway will be shifted and geometry improved. Project to be constructed in 2 phases
71010	Transart Parkway Bridge Replacement	Bridge	Heath & Lineback Engineers	4th Quarter 2020	Initial concept review 10/4/19		Replacement of substandard bridge
73093	Trickum Road - Sycamore Lane to Belles Lane	Installation of a center left-turn lane	Arcadis	4th Quarter 2020	Corrected plans received 6/17/19. ROW plans received 6/19/19. ROW acquisition authorized 9/29/19. Construction and R/W review comments have been made, plans to be updated.	0/23	Roadway improvements include installation of a center left-turn lane for entire length and installation of sidewalk along the west side of the corridor.
71005 GDOT PI #0013525	Bells Ferry Road over Little River/Lake Allatoona	Bridge Replacement Project	VHB, Inc.	2021	Working with ACOE and marina owners regarding permitting needs and impacts to marina operations. Meeting on 7/18/19 with ACOE and marina to discuss GDOT ROW comments. A3M meeting held on 7/24/19. Option to change driveway now being explored.		GDOT design and construct. County to acquire right-of-way. GDOT working to bid with Bells Ferry Road project. County will look at possibility of advanced acquisition of restaurant parcel.
63001 GDOT PI #0013526	Bells Ferry Road - Southfork Way to Victoria Road	Widening from 2 to 4 lanes	VHB, Inc.	2022	Design is in progress. Utility coordination and storm drainage design being completed. Anticipate notice to proceed with right-of-way acquisition in December 2019. Early utility relocation and proposed ROW coordination meeting held 4/23/19. A3M meeting held 4/12/19. PFPR held on 8/6/19. Working on getting pre-acquisition authorized by GDOT. ROW services bid received 10/1/19.	0/141	GDOT design and construct. County to acquire right-of-way. Project limit revised to end at Victoria Road. GDOT is proposing to use HB 170 funds for construction.



PRE-CONSTRUCTION STATUS MONTHLY REPORT

10/2019

Project No.	Project	Description	Consultant/Designer	Proposed Letting Date	Design / Pre-Construction Status	R/W Parcels (closed/req'd)	Comments
64011	Hunter Trail/Hunter Road	Widen, improve and resurface a substandard width roadway	Southeastern Engineering, Inc. (SEI)	In-house	Designer updating the final plans with utility comments and has submitted plans to County for review. Project currently on hold.	4/18	Project includes bringing Hunter Trail/Hunter Road up to current County standards.
73103	Iron Mountain Road	Road Extension	Moreland-Altabelli (MAAI)	In-house	Road extension plans received 4/17/19. Right of way authorized 4/17/19. Slight modification in plans for right of way. Plans and right of way now complete.	5/5	Extension of existing road including the creation of a cul-de-sac.
64011	Kellogg Creek Road at Jacobs Road	Lower vertical curve at intersection with Jacobs Road	Southeastern Engineering, Inc. (SEI)	In-house	Awaiting utility companies to locate and redesign their facilities on the latest construction plans. Consultant making changes to incorporate ROW comments.	4/6	Project includes improving vertical geometry on Kellogg Creek Road to improve visibility at Jacobs Road intersection and approach to 90 degree curve.
63089	S. Cherokee Lane	Improve a substandard County roadway	BM&K Construction & Engineering, Inc.	In-house	Construction plans have been submitted to the County for review. Updated plans received 6/5/19, review meeting 7/10/19. Revised plans received 8/30/19. Right of way authorized 9/23/19.	0/29	Project includes improving horizontal and vertical alignment on 3,000 feet of substandard roadway.
64011	Toonigh Road	Lower vertical curve at Deerfield Drive	In-house design	In-house	Plans are complete. Minimal right-of-way and easements required.		This improvement will improve sight distance at approach to Blalock Road.
63083	Wrights Mill Road	Widen, improve and resurface a substandard width roadway	BM&K Construction & Engineering, Inc.	In-house	Designer is looking at improvements at both ends of the project - up to Wrights Mill Court from south and Wright Mill Way from north. Construction plans 95% complete. Working with property owners on resurfacing of roadway.	1/6	Project includes improving vertical alignment and pavement widening of Wrights Mill Road to bring it up to current County standards.
72102 GDOT PI #0016017	575 at Ridgewalk Parkway Interchange Operational Improvements (PI 0016017)	Scoping Study	Moreland-Altabelli (MAAI)	TBD	Traffic and environmental studies are ongoing.		Scoping study to determine project scope, schedule and budget to program possible State funds and future SPLOST funds.
72101 GDOT PI #0016016	575 at Towne Lake Parkway Interchange Operational Improvements (PI 0016016)	Scoping Study	Moreland-Altabelli (MAAI)	TBD	Traffic and environmental studies are ongoing.		Scoping study to determine project scope, schedule and budget to program possible State funds and future SPLOST funds.
63088	Heard Road Extension	Scoping Study	VHB, Inc.	TBD	VHB selected as consultant. Kickoff meeting was held on 7/15/19. Concept validation and surveys underway.		Scoping study to determine project scope, schedule and budget. Determine path for potential roadway and right-of-way needs. Determine environmental permitting requirements and potential utility conflicts.
72096	SR 140 at Darnell Road	Intersection Improvements	BM&K Construction & Engineering, Inc.	TBD	Corridor study complete. Final report received July 2019. Presentation to BOC 8/20/19.	0/6	Project includes adding left-turn lane from westbound SR 140 to Darnell Road.
73100	SR 140 Corridor study	Corridor study	Pond	TBD	Project complete. Project funding and selection underway.		Corridor study of SR 140 from I-575 to the county line
73094	Trickum Road - Gunnin Road to Barnes Road	Installation of left-turn lanes	Arcadis	TBD	Survey is complete. Environmental has started, scheduled to be complete February 2021. Traffic will have to be revised, counts to be in September 2019. Roadway cross-section has been approved. Limited scope concept report scheduled for January 2020.		Consultant will evaluate the corridor and make a recommendation as to the best solutions and configurations for a proposed typical section - including left-turn lanes, operational improvements and sidewalk.
72100 GDOT PI #0016365	Trickum Road at SR 92	Intersection Improvement Project	Southeastern Engineering, Inc. (SEI)	2022	Awarded 6/19/19. Kickoff meeting was held 7/12/19. Survey complete. Traffic and special studies underway		Intersection improvements project to include dual-left-turn lanes and receiving lanes on northbound and southbound Trickum Road approaches to SR 92. Also includes reconfiguration of Trickum Road at Gunnin Road intersection.



PRE-CONSTRUCTION STATUS MONTHLY REPORT

10/2019

Project No.	Project	Description	Consultant/Designer	Proposed Letting Date	Design / Pre-Construction Status	R/W Parcels (closed/req'd)	Comments
72110	Union Hill Road at Lower Union Hill Road	Roundabout	Freese & Nichols	TBD	Kickoff meeting held 7/12/19. Concept review 9/4/19. Traffic study complete 9/19/19. Concept exhibits received 9/20/19. Roundabout selected, preliminary plans underway.		Intersection improvement, that could include a roundabout or intersection reconstruction.

SR 140 AT LOWER BURRIS ROAD / PUCKETT CREEK ROAD — INTERSECTION IMPROVEMENT PROJECT



COPPER CREEK—SIDEWALK CONSTRUCTION



EARNEY ROAD—RECONSTRUCTION



EAST CHEROKEE DRIVE AT BERRY PATCH—INTERSECTION IMPROVEMENT



JEP WHEELER RD

