

UTILITY ADJUSTMENT SCHEDULE (UAS)

UTILITY: Comcast Cable of GA **PROJECT #:** 2020007 **Date:** 05/21/2021
Original Schedule

PROJECT: SR 140 at Batesville and Hickory Road **COUNTY:** Cherokee
ROUTE/ROAD: SR 140, Batesville Rd and Hickory Rd **DESCR:** Intersection Improvement

A. SUMMARY OF UTILITY FACILITIES AND UTILITY ADJUSTMENT SCHEDULE

LIST ALL EXISTING FACILITIES WITHIN PROJECT (exclude minor items)

Provide Quantity, Type of Facility and Type of Service Provided :

	QUANTITY IN CONFLICT	
<u>5,377' existing aerial coax and fiber</u>	<u>3,155</u>	LF
<u>1,228' existing underground coax</u>	<u>123</u>	LF
_____	_____	LF
_____	_____	LF
_____	_____	LF
_____	_____	LF
_____	_____	LF

Existing facility locations were identified using **records / maps field review** dated: 05/20/2021
 This schedule is based on **Preliminary Plans** dated: 05/10/2021
If any changes are made to the plans after this date, which affect the Utility, then this schedule may require modification.

Prepared by (Utility Representative)	Title	Phone	Date
<u>Doug Abrams</u>	<u>Engineer</u>	<u>470-787-4706</u>	<u>05/21/2021</u>
Approved by: _____	_____	_____	_____

Comments: _____

B. SPECIAL REQUIREMENTS (staging required, dependent activities, joint-use coordination, etc.) NONE

None.

UTILITY ADJUSTMENT SCHEDULE (UAS)

UTILITY: Comcast Cable of GA | **PROJECT #:** 20200007 | **Date:** 05/21/2021

D. SCHEDULE SUMMARY FOR WORK PLAN:

Exclude weekends, weather delays and non-productive time:

Work Phase	Total Estimated Days	Prior to Project Award	After Project Award
Preliminary Engineering	15	15	
Right-of-Way Acquisition	NA		
Construction Engineering	10		1
Material Procurement	15		11
Clearing & Trimming	NA		
Construction	25		26
Splicing or Tie-in Work	10		51
Service Considerations	NA		
Temporary Work	NA		

Project Duration for Non-Concurrent Activities in Days: 61